

MUNICIPAL CORPORATION KOTA (NORTH) RAJASTHAN
IInd Installment (XV-FC) Air Quality Improvement

Date:09-03-2022

List of activities proposed under NCAP in Kota-North									
S. No.	Activities (as per Micro Action Plan)	Micro Activities (as per Micro Action Plan)	Estimate Cost (in Lakhs)	Date of NIT	Date of Work Order	Physical Progress (in %)	Financial Progress (in %)	Likely Date of Completion	Remarks (if any)
1	Control of Air Pollution	Greening of open area/ Development of green buffers and parks works.	100.00	25.10.2021	13.01.2022	-	-	14.05.2022	WIP
2		Installation of anti smog gun work.	150.00	25.10.2021	-	-	-	-	LOA Issued
3		Restoration of bituminous paver work in deferent location of nagar nigam kota north.	511.72	23.12.2021	07.03.2022	-	-	09.09.2022	WIP
		Paving of Open Areas/ Repairing of Major Roads In Nagar Nigam Kota North	578.28	23.02.2022	-	-	-	-	Re-Tender
		Total	1340.00						