

MUNICIPAL CORPORATION KOTA (NORTH) RAJASTHAN

Ist Installment (XV-FC) Air Quality Improvement

Date:11-03-2022

List of activities proposed under NCAP in Kota-North									
S. No.	Activities (as per Micro Action Plan)	Micro Activities (as per Micro Action Plan)	Estimate Cost (in Lakhs)	Date of NIT	Date of Work Order	Physical Progress (in %)	Financial Progress (in %)	Likely Date of Completion	Remarks (if any)
1	Control of Air Pollution	Paving of open areas/ paving of parking spaces/ installation of water sprinklers on major traffic intersection.	600.00 (25.77% Below = 445.38 lacs)	22.04.2021	21.06.2021	55%	40% (178.08 lacs)	28.04.2022	WIP
2		Installation of Anti-Smoke Gun	160.00	05.05.2021	26.10.2021	100%	100% (135.58 lacs)	27.01.2022	Completed
3		Greening of open areas / Development of Green buffers and park	500.00 (20.65% Below = 396.75 lacs)	22.04.2021	05-10-2021	28%	12.84% (55.50 lacs)	10.06.2022	WIP
		TOTAL	1260.00						